

TIME SCHEDULE

Proyek : Masjid Muhammad Ali al-Hind as-Syahi Yarhamullah
 Lokasi : Pendidikan Tahfidz Lembah Qur'an Tebon XII Ds. Sidoluhur Kec. Godean, Kab. Sleman
 Luas : Masjid 80 m²

NO.	URAIAN PEKERJAAN	VOLUME	BOBOT (%)	MINGGU KE												PROSENTASE	KETERANGAN	
				SEPTEMBER 2017			OKTOBER 2017			NOPEMBER 2017			DESEMBER 2017					
				I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII			XIII
				15-23	24-30	01-07	08-14	15-21	22-28	29-04	05-11	12-18	19-25	26-02	03-09			10-16
I.	PEKERJAAN PERSIAPAN																	
1	Pas. Bouwplank	64,00 m'	0,56	0,56														
2	Papan nama proyek	1,00 ls	-	-														
II.	PEKERJAAN TANAH & PASIR																	
1	Galian tanah	35,13 m ³	1,14															
2	Urugan Tanah Kembali	11,71 m ³	0,08	0,08														
3	Urug pasir bawah lantai	4,03 m ³	-															
III.	PEKERJAAN PASANGAN DAN PLESTERAN																	
1	Pasangan Pondasi Batu Belah 1pc : 4ps	53,95 m ³	12,49	6,24	6,24													
2	Pasangan Bata 1pc : 4ps	299,13 m ²	13,16		2,19	2,19	2,19	2,19	2,19	2,19								
3	Plesteran dinding 1pc : 4ps	598,26 m ²	15,23		2,54	2,54	2,54	2,54	2,54	2,54	2,54							
5	Sponengan	323,24 m'	2,99			0,60	0,60	0,60	0,60	0,60	0,60							
IV.	PEKERJAAN BETON																	
1	Sloof	2,84 m ³	3,29	1,64	1,64													
2	Kolom	2,15 m ³	2,49		0,83	0,83												
3	Kolom praktis	1,57 m ³	1,82		0,45	0,45	0,45	0,45										
4	Ring Balk pada kozen	2,17 m ³	2,51			0,84	0,84	0,84										
5	Ring dan talang	1,35 m ³	1,56			0,52	0,52											
6	Atap Imaman	0,37 m ³	0,43					0,21	0,21									
7	Atap KM/WC	0,53 m ³	0,61					0,31	0,31	0,31								
8	Pondasi Menara	0,51 m ³	0,59					0,30	0,30									
V.	PEKERJAAN PINTU JENDELA																	
1	PJ 1	1,00 bh	2,56					0,51	0,51	0,51	0,51	0,51						
2	J1	4,00 bh	4,86					1,22	1,22	1,22	1,22							
3	J2	2,00 bh	0,82					0,20	0,20	0,20	0,20							
4	P1	1,00 bh	0,82							0,41	0,41							
5	P2	1,00 bh	0,58							0,14	0,14	0,14	0,14					
VI.	PEKRJAAN ATAP & PLAFON																	
1	Kuda-kuda baja ringan	93,60 m ²	5,20					1,73	1,73	1,73								
2	Penutup atap galvalum 0.3	93,60 m ²	4,85							1,62	1,62	1,62						
4	Plafond gypsum	97,20 m ²	4,27					0,85	0,85	0,85	0,85	0,85	0,85					
VII.	PEKERJAAN LANTAI																	
1	Keramik lantai induk	80,65 m ²	5,60							1,87	1,87	1,87						
2	Keramik trap/Tangga	9,50 m ²	0,66							0,33	0,33							
3	Keramik lantai Km/wc	5,06 m ²	0,33							0,16	0,16							
4	Keramik dinding Km/wc	24,00 m ²	1,56							0,78	0,78							
5	Mainan dindng	25,20 m ²	1,05					0,17	0,17	0,17	0,17	0,17						
VIII.	PEKERJAAN LISTRİK																	
1	Ongkos pasang instalasi lampu	13,00 titik	0,60							0,20	0,20	0,20						
2	Ongkos pasang instalasi stop kontak	3,00 titik	0,14							0,07	0,07							
IX.	PEKERJAAN CAT																	
1	Cat tembok	553,26 m ²	5,12					0,73	0,73	0,73	0,73	0,73	0,73	0,73				
3	Cat plafond	97,20 m ²	0,90					0,11	0,11	0,11	0,11	0,11	0,11	0,11	0,11			
X.	PEKERJAAN SANITASI																	
1	Kloset jongkok	1,00 bh	0,14							0,05	0,05	0,05						
2	Perpipaan	1,00 m'	0,51							0,13	0,13	0,13	0,13					
6	Kran	4,00 bh	0,14									0,05	0,05	0,05				
7	Floor drain	2,00 bh	0,06									0,02	0,02	0,02				
8	Septictank	1,00 unit	0,28										0,09	0,09	0,09			
			100,00															
	RENCANA	PER MINGGU		0,56	1,14	7,97	11,36	6,02	8,99	9,90	13,11	13,82	12,74	9,47	4,71	0,21		
		KOMULATIF PER MINGGU		0,56	1,70	9,67	21,03	27,05	36,04	45,94	59,05	72,87	85,61	95,08	99,79	100,00		
	REALISASI	PER MINGGU																
		KOMULATIF PER MINGGU																

Waktu pelaksanaan :
 90 (Sembilan puluh)
 Hari Kalender