

PEKERJAAN PERSIAPAN
Start: 15/09/19 ID: 1
Finish: 21/09/19 Dur: 7 days
Comp: 0%

Papan Nama Proyek
ID: 2 Dur: 1 day
ES: 15 September EF: 15 September
LS: 16 June LF: 16 June

Pas Bowplank
ID: 3 Dur: 7 days
ES: 15 September EF: 21 September
LS: 22 May LF: 29 May

PEKERJAAN TANAH
Start: 22/09/19 ID: 4
Finish: 28/09/19 Dur: 7 days
Comp: 0%

Galian Tanah
ID: 5 Dur: 7 days
ES: 22 September EF: 28 September
LS: 29 May LF: 05 June

PEKERJAAN PASANGAN
Start: 29/09/19 ID: 6
Finish: 05/11/19 Dur: 38 days
Comp: 0%

Pasangan Pondasi Batu Belah 1Pc: 4Pc
ID: 7 Dur: 12 days
ES: 29 September EF: 10 October
LS: 05 June LF: 16 June

Pondasi Menara
ID: 8 Dur: 31 days
ES: 29 September EF: 29 October
LS: 17 April LF: 18 May

Urugan Tanah Kembali
ID: 9 Dur: 7 days
ES: 30 October EF: 05 November
LS: 18 May LF: 25 May

PEKERJAAN BETON
Start: 06/11/19 ID: 10
Finish: 03/12/19 Dur: 28 days
Comp: 0%

Sloof
ID: 11 Dur: 12 days
ES: 06 November EF: 17 November
LS: 25 May LF: 05 June

Kolom
ID: 12 Dur: 17 days
ES: 12 November EF: 28 November
LS: 31 May LF: 16 June

Kolom Praktis
ID: 13 Dur: 22 days
ES: 12 November EF: 03 December
LS: 11 December LF: 02 January

PEKERJAAN PLASTERAN
Start: 04/12/19 ID: 14
Finish: 04/03/20 Dur: 91 days
Comp: 0%

Pasangan Bata
ID: 15 Dur: 32 days
ES: 04 December EF: 04 January
LS: 02 January LF: 03 February

PEKERJAAN ATAP DAN PLAFON
Start: 05/01/20 ID: 18
Finish: 21/04/20 Dur: 107 days
Comp: 0%

PEKERJAAN LANTAI
Start: 25/02/20 ID: 26
Finish: 08/05/20 Dur: 73 days
Comp: 0%

PEKERJAAN CAT
Start: 09/05/20 ID: 33
Finish: 16/06/20 Dur: 39 days
Comp: 0%

PEKERJAAN SANITASI
Start: 25/09/19 ID: 36
Finish: 01/04/20 Dur: 189 days
Comp: 0%

PEKERJAAN LISTRIK
Start: 05/01/20 ID: 42
Finish: 21/01/20 Dur: 17 days
Comp: 0%

PEKERJAAN PINTU DAN JENDELA
Start: 22/04/20 ID: 45
Finish: 18/05/20 Dur: 27 days
Comp: 0%

Septictank
ID: 41 Dur: 14 days
ES: 25 September EF: 08 October
LS: 03 June LF: 16 June



