

Stasiun Pemurnian							
No	aktivitas	nva	nnva	va	waktu menit)	NVA	VA
1	Timbangan Bolougne	v			2	29.6	150
2	Bak Nira	v			4		
3	Juice Heater 1		v		5		
4	Defektor 1		v		3		
5	Defeaktor 2		v		3		
6	Peti Sultifikasi 1			v	30		
7	Juice Heater 2		v		3		
8	Ekspander		v		3		
9	Snow Boling		v		0.6		
10	Waiting	v			3		
11	Door clarifier			v	120		
12	Juice Heater 3		v		3		
TOTAL					179.6		
Stasiun Penguapan							
No	aktivitas	nva	nnva	va	waktu menit)	NVA	VA
1	waiting	v			30	30	240
2	penguapan 1			v	60		
3	penguapan 2			v	60		
4	penguapan 3			v	60		
5	penguapan 4			v	60		
TOTAL					270		
TOTAL TA-PENGUAPAN					1500.6	1105.1	396

2. Biaya Tebang Angkut

Stasiun Tebang Angkut					
Penebangan	462	kw	5600	IDR	2,587,200.00
Angkutan	120.12	kw	5889	IDR	707,386.68
Bensin-pick up (3)	45	liter	6200	IDR	279,000.00
Bensin truk 4 roda (1)	10	liter	5200	IDR	52,000.00
Bensin truk 6 roda (3)	30	liter	5200	IDR	156,000.00
Per 467 kw				IDR	3,781,586.68