

Lampiran 15. Time Schedule Proyek Saluran ( Existing )

JADUAL PELAKSANAAN

PEKERJAAN : REHABILITASI SALURAN SEKUNDER BULAKSARI DI KEBOGORAN  
 PENYEDIA JASA : CV. IDEY KARYA

NO	URAIAN PEKERJAAN	VOLUME	SAT	NILAI BOBOT (%)	PERIODE PELAKSANAAN																		PROSEN TASE
					BULAN I				BULAN II				BULAN III				BULAN IV						
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
<b>I. PEK. PERSIAPAN</b>																							
1	Papan Nama Proyek	1.00	Bh	0.029	0.029																100		
2	Barak Kerja (Sewa)	4.00	Bln	0.121	0.007	0.007	0.007	0.007	0.007	0.007	0.007	0.007	0.007	0.007	0.007	0.007	0.007	0.007	0.007	0.007	90		
<b>II. PEK. BANGUNAN DAN SALURAN</b>																							
1	Pas. Profil Melintang Galian Tanah Saluran	551.50	M'	0.069	0.069																80		
2	Mengangkut Material Jarak 300 m	233.00	M3	2.589			0.863	0.863	0.863													70	
3	Galian Tanah Biasa, sedalam ≤ 1 m	320.08	M3	1.645		0.548	0.548	0.548														60	
4	Galian Tanah Biasa, sedalam 1 m ≤ x ≤ 2 m	412.56	M3	2.542		0.847	0.847	0.847														50	
5	Timbunan Tanah Mendatangkan dan di padatkan	96.00	M3	1.472															0.736	0.736	40		
6	Pasangan Batu 1 : 4	306.88	M3	35.117				4.390	4.390	4.390	4.390	4.390	4.390	4.390	4.390							30	
7	Pasangan Bronjong Fabrikasi	96.00	M3	10.301								5.151	5.151									20	
8	Plesteran 1 : 3	4,537.45	M2	27.601						3.450	3.450	3.450	3.450	3.450	3.450	3.450	3.450					10	
9	Acian	4,537.45	M2	16.983								2.123	2.123	2.123	2.123	2.123	2.123	2.123	2.123			0	
10	Perancah Bekisting Lantai menggunakan Kaso 5/7 cm, tinggi 4 m	16.00	M2	0.294											0.294								
11	Konstruksi Crucuk Bambu Ø 8-10 cm	100.00	M2	0.220		0.110	0.110																
12	Beton K. 175	2.10	M3	0.315															0.315				
13	Pambesian	210.48	Kg	0.350												0.350	0.350						
14	Pipa Galvanis 2"	4.00	lente	0.169															0.169				
15	Bekisting	16.00	M2	0.184											0.184								
<b>PROGRAM MINGGUAN</b>				100.00	0.105	1.402	2.375	2.375	6.259	4.396	7.846	7.846	16.120	16.120	9.969	10.263	6.938	6.756	2.613	2.866	0.742	0.007	
<b>JUMLAH MINGGUAN</b>					0.105	1.507	3.883	6.288	11.517	16.914	23.760	31.606	46.726	61.847	71.816	82.079	88.017	93.772	96.385	99.251	99.993	100.000	
<b>PROGRAM BULANAN</b>							6.288				26.349			60.472								17.921	
<b>KOMULATIF BULANAN</b>							6.288				31.606			82.079								100.000	

JANGKA WAKTU PELAKSANAAN 120 (Seratus Dua Puluh) hari kalender  
 1 MINGGU : 7 HARI  
 MINGGU KE - 18 : 1 HARI  
 \_\_\_\_\_ : SELESAI PEKERJAAN

Cilacap, 21 April 2017  
 CV. IDEY KARYA

YEDIAWAN, ST  
 Direktur