

LAMPIRAN 7

Hari : Kamis

Tanggal : 10 Januari 2019

Hari ke- 1													
Jumlah tenaga kerja 7								Durasi pekerjaan 7 jam					
No.	Segmen (m)	Jumlah tulangan (n)				Bentang kotor (m)		Berat/meter (kg)	Volume (kg)				
		Tul. Atas		Tul. Bawah					Tul. Atas		Tul. Bawah		
		arah x	arah y	arah x	arah y	arah x	arah y		arah x	arah y	arah x	arah y	
1	2.5	13	38	7	19	8	3	0.62	64.48	70.68	34.72	35.34	
2	2.8	14	38	7	19	8	3	0.62	69.44	70.68	34.72	35.34	
3	2.8	8	38	4	19	8	3	0.62	39.68	70.68	19.84	35.34	
4	2.5	8	38	4	19	8	3	0.62	39.68	70.68	19.84	35.34	
										Volume total		746.48	

Mengetahui,


Hari : Jumat

Tanggal : 11 Januari 2019

Hari ke- 2													
Jumlah tenaga kerja 6								Durasi pekerjaan 7 jam					
No.	Segmen (m)	Jumlah tulangan (n)				Bentang kotor (m)		Berat/meter (kg)	Volume (kg)				
		Tul. Atas		Tul. Bawah					Tul. Atas		Tul. Bawah		
		arah x	arah y	arah x	arah y	arah x	arah y		arah x	arah y	arah x	arah y	
1	1.7	9	16	5	8	3.4	2	0.62	18.972	19.84	10.54	9.92	
2	4.65	24	16	12	8	3.4	5	0.62	50.592	49.6	25.296	24.8	
3	5.7	29	16	15	8	3.4	6	0.62	61.132	59.52	31.62	29.76	
4	2.3	12	0	6	0	8	3	0.62	59.52	0	29.76	0	
5	2.5	13	0	7	0	8	3	0.62	64.48	0	34.72	0	
6	2.7	14	38	7	19	8	3	0.62	69.44	70.68	34.72	35.34	
7	2.6	13	38	7	19	8	3	0.62	64.48	70.68	34.72	35.34	
8	5.7	29	14	15	7	3	6	0.62	53.94	52.08	27.9	26.04	
										Volume total		1155.432	

Mengetahui,

PROJEK PENGANGKUTAN GEDUNG AKTIVITAS
2018-2020

Hari : Sabtu

Tanggal : 21 Januari 2019

Hari ke- 3													
Jumlah tenaga kerja 6								Durasi pekerjaan 7 jam					
No.	Segmen (m)	Jumlah tulangan (n)				Bentang kotor (m)		Berat/meter (kg)	Volume (kg)				
		Tul. Atas		Tul. Bawah					Tul. Atas		Tul. Bawah		
		arah x	arah y	arah x	arah y	arah x	arah y		arah x	arah y	arah x	arah y	
1	2.6	8	34	4	19	8	3	0.62	39.68	63.24	19.84	35.34	
2	1.45	4	30	2	18	8	1.8	0.62	19.84	33.48	9.92	20.088	
3	8.6	12	20	7	10	3	8.9	0.62	22.32	110.36	13.02	55.18	
4	2.6	8	38	4	19	8	3.15	0.62	39.68	74.214	19.84	37.107	
5	2.8	8	38	4	19	8	3.1	0.62	39.68	73.036	19.84	36.518	
6	2.8	8	38	4	19	8	3.1	0.62	39.68	73.036	19.84	36.518	
7	2.8	8	38	4	19	8	3.1	0.62	39.68	73.036	19.84	36.518	
8	2.6	8	19	4	10	4	3	0.62	19.84	35.34	9.92	18.6	
										Volume total		1204.071	



Hari : Kamis

Tanggal : 24 Januari 2019

Hari ke- 4													
Jumlah tenaga kerja 11										Durasi pekerjaan 7 jam			
No.	Segmen (m)	Jumlah tulangan (n)				Bentang kotor (m)		Berat/meter (kg)	Volume (kg)				
		Tul. Atas		Tul. Bawah		arah x	arah y		Tul. Atas		Tul. Bawah		
		arah x	arah y	arah x	arah y				arah x	arah y	arah x	arah y	
1	2.6	5	4	3	0	8	3	0.62	24.8	7.44	14.88	0	
2	1.45	4	8	2	1	8	1.8	0.62	19.84	8.928	9.92	1.116	
3	8.6	31	7	15	3	3	8.9	0.62	57.66	38.626	27.9	16.554	
4	2.6	5	0	3	0	8	3.15	0.62	24.8	0	14.88	0	
5	2.8	6	0	3	0	8	3.1	0.62	29.76	0	14.88	0	
6	2.8	6	0	3	0	8	3.1	0.62	29.76	0	14.88	0	
7	2.8	6	0	3	0	8	3.1	0.62	29.76	0	14.88	0	
8	2.6	5	0	3	0	4	3	0.62	12.4	0	7.44	0	
9	1.4	0	0	2	19	8	1.5	0.62	0	0	9.92	17.67	
10	2.7	0	0	4	19	8	3	0.62	0	0	19.84	35.34	
11	2.7	0	0	4	19	8	3	0.62	0	0	19.84	35.34	
12	2.7	0	0	4	19	8	3	0.62	0	0	19.84	35.34	
13	2.7	0	0	4	19	8	3	0.62	0	0	19.84	35.34	
14	2.6	0	0	4	19	8	3	0.62	0	0	19.84	35.34	
15	2.7	0	0	4	19	8	3	0.62	0	0	19.84	35.34	
16	2.7	0	0	4	19	8	3	0.62	0	0	19.84	35.34	
17	5.4	0	0	8	7	8	5.8	0.62	0	0	39.68	25.172	
18	5.4	0	0	0	0	8	5.8	0.62	0	0	0	0	
19	2.7	0	0	4	10	4	3	0.62	0	0	9.92	18.6	
20	2.7	0	0	4	10	4	3	0.62	0	0	9.92	18.6	
										Volume total		956.846	

Mengetahui,

 PT. PERBANGUNAN GEMILAS PARIK
 2018-2020

Hari : Jumat

Tanggal : 25 Januari 2019

Hari ke- 5													
Jumlah tenaga kerja 6								Durasi pekerjaan 7 jam					
No.	Segmen (m)	Jumlah tulangan (n)				Bentang kotor (m)		Berat/meter (kg)	Volume (kg)				
		Tul. Atas		Tul. Bawah					Tul. Atas		Tul. Bawah		
		arah x	arah y	arah x	arah y	arah x	arah y		arah x	arah y	arah x	arah y	
1	1.4	7	37	2	0	8	1.5	0.62	34.72	34.41	9.92	0	
2	2.7	13	37	3	0	8	3	0.62	64.48	68.82	14.88	0	
3	2.7	13	37	3	0	8	3	0.62	64.48	68.82	14.88	0	
4	2.7	11	37	3	0	8	3	0.62	54.56	68.82	14.88	0	
5	2.7	8	20	0	0	8	3	0.62	39.68	37.2	0	0	
6	2.6	13	37	3	0	8	3	0.62	64.48	68.82	14.88	0	
7	2.7	13	37	3	0	8	3	0.62	64.48	68.82	14.88	0	
8	2.7	13	37	3	0	8	3	0.62	64.48	68.82	14.88	0	
9	5.4	0	0	0	0	8	5.8	0.62	0	0	0	0	
10	5.4	0	0	0	0	8	5.8	0.62	0	0	0	0	
11	2.7	13	19	3	0	4	3	0.62	32.24	35.34	7.44	0	
12	2.7	13	19	3	0	4	3	0.62	32.24	35.34	7.44	0	
										Volume total		1185.13	



Hari : Sabtu

Tanggal : 26 Januari 2019

Hari ke- 6													
Jumlah tenaga kerja 6								Durasi pekerjaan 7 jam					
No.	Segmen (m)	Jumlah tulangan (n)				Bentang kotor (m)		Berat/meter (kg)	Volume (kg)				
		Tul. Atas		Tul. Bawah		arah x	arah y		Tul. Atas		Tul. Bawah		
		arah x	arah y	arah x	arah y				arah x	arah y	arah x	arah y	
1	1.4	0	0	0	0	8	1.5	0.62	0	0	0	0	
2	2.7	0	0	0	0	8	3	0.62	0	0	0	0	
3	2.7	0	0	0	0	8	3	0.62	0	0	0	0	
4	2.7	2	0	0	0	8	3	0.62	9.92	0	0	0	
5	2.7	2	0	0	0	8	3	0.62	9.92	0	0	0	
6	2.6	0	0	0	0	8	3	0.62	0	0	0	0	
7	2.7	0	0	0	0	8	3	0.62	0	0	0	0	
8	2.7	0	0	0	0	8	3	0.62	0	0	0	0	
9	5.4	24	13	14	7	3	5.8	0.62	44.64	46.748	26.04	25.172	
10	5.4	0	0	6	12	3	5.8	0.62	0	0	11.16	43.152	
11	2.7	0	19	0	0	4	3	0.62	0	35.34	0	0	
12	2.7	0	0	0	0	4	3	0.62	0	0	0	0	
											Volume total		252.092

Mengetahui,

PT. PENGANGKUTAN GEDUNG
2018/2020

Hari : Jumat

Tanggal : 1 Februari 2019

Hari ke- 7													
Jumlah tenaga kerja 10										Durasi pekerjaan 7 jam			
No.	Segmen (m)	Jumlah tulangan (n)				Bentang kotor (m)		Berat/meter (kg)	Volume (kg)				
		Tul. Atas		Tul. Bawah		arah x	arah y		Tul. Atas		Tul. Bawah		
		arah x	arah y	arah x	arah y				arah x	arah y	arah x	arah y	
1	4.1	17	15	12	8	3	4.5	0.62	31.62	41.85	22.32	22.32	
2	4.8	22	15	12	8	3	5	0.62	40.92	46.5	22.32	24.8	
3	1.4	7	15	4	8	3	2	0.62	13.02	18.6	7.44	9.92	
4	1.7	6	37	5	19	8	2	0.62	29.76	45.88	24.8	23.56	
5	2.4	11	37	7	19	8	2.7	0.62	54.56	61.938	34.72	31.806	
6	2.6	13	37	7	19	8	2.9	0.62	64.48	66.526	34.72	34.162	
7	2.8	13	37	7	19	8	3.1	0.62	64.48	71.114	34.72	36.518	
8	2.8	13	37	7	19	8	3.1	0.62	64.48	71.114	34.72	36.518	
9	2.4	8	37	7	19	8	2.7	0.62	39.68	61.938	34.72	31.806	
10	1.7	3	22	2	19	8	2	0.62	14.88	27.28	9.92	23.56	
11	2.4	11	22	7	19	8	2.7	0.62	54.56	36.828	34.72	31.806	
12	2.6	8	0	4	19	8	2.9	0.62	39.68	0	19.84	34.162	
13	2.8	8	0	4	19	8	3.1	0.62	39.68	0	19.84	36.518	
14	2.8	0	0	0	19	8	3.1	0.62	0	0	0	36.518	
15	2.4	0	0	0	19	8	2.7	0.62	0	0	0	31.806	
16	2.3	0	0	0	10	8	2.5	0.62	0	0	0	15.5	
17	2.4	0	0	0	10	8	2.7	0.62	0	0	0	16.74	
18	2.6	0	0	0	10	8	2.9	0.62	0	0	0	17.98	
19	2.8	0	0	0	10	8	3.1	0.62	0	0	0	19.22	
20	2.8	0	0	0	10	8	3.1	0.62	0	0	0	19.22	
21	2.4	0	0	0	10	8	2.7	0.62	0	0	0	16.74	
										Volume total		1987,348	



Hari : Sabtu

Tanggal : 2 Februari 2019

Hari ke- 8													
Jumlah tenaga kerja 7										Durasi pekerjaan 7 jam			
No.	Segmen (m)	Jumlah tulangan (n)				Bentang kotor (m)		Berat/meter (kg)	Volume (kg)				
		Tul. Atas		Tul. Bawah		arah x	arah y		Tul. Atas		Tul. Bawah		
		arah x	arah y	arah x	arah y				arah x	arah y	arah x	arah y	
1	1.7	2	0	4	1	8	2	0.62	9.92	0	19.84	1.24	
2	2.4	2	15	0	0	8	2.7	0.62	9.92	25.11	0	0	
3	2.6	5	37	3	0	8	2.9	0.62	24.8	66.526	14.88	0	
4	2.8	5	37	3	0	8	3.1	0.62	24.8	71.114	14.88	0	
5	2.8	13	37	7	0	8	3.1	0.62	64.48	71.114	34.72	0	
6	2.4	11	37	5	0	8	2.7	0.62	54.56	61.938	24.8	0	
7	2.3	0	0	7	10	8	2.5	0.62	0	0	34.72	15.5	
8	2.4	11	26	7	9	8	2.7	0.62	54.56	43.524	34.72	15.066	
9	2.6	13	26	7	9	8	2.9	0.62	64.48	46.748	34.72	16.182	
10	2.8	13	26	7	9	8	3.1	0.62	64.48	49.972	34.72	17.298	
11	2.8	13	26	7	9	8	3.1	0.62	64.48	49.972	34.72	17.298	
12	2.4	11	26	5	10	8	2.7	0.62	54.56	43.524	24.8	16.74	
13	2.3	10	14	5	20	8	2.5	0.62	49.6	21.7	24.8	31	
14	2.4	11	14	7	20	8	2.7	0.62	54.56	23.436	34.72	33.48	
15	2.6	12	14	6	20	8	2.9	0.62	59.52	25.172	29.76	35.96	
16	2.8	13	15	7	20	8	3.1	0.62	64.48	28.83	34.72	38.44	
17	2.8	7	15	4	17	8	3.1	0.62	34.72	28.83	19.84	32.674	
18	2.4	8	15	4	7	8	2.7	0.62	39.68	25.11	19.84	11.718	
										Volume total		2230.016	

Mengetahui,


Hari : Senin

Tanggal : 11 Februari 2019

Hari ke- 9													
Jumlah tenaga kerja 14								Durasi pekerjaan 7 jam					
No.	Segmen (m)	Jumlah tulangan (n)				Bentang kotor (m)		Berat/meter (kg)	Volume (kg)				
		Tul. Atas		Tul. Bawah					Tul. Atas		Tul. Bawah		
		arah x	arah y	arah x	arah y	arah x	arah y		arah x	arah y	arah x	arah y	
1	1.5	0	0	8	17	4	2	0.62	0	0	19.84	21.08	
2	2.3	6	0	6	19	8	2.7	0.62	29.76	0	29.76	31.806	
3	2.4	6	0	7	19	8	2.7	0.62	29.76	0	34.72	31.806	
4	2.5	6	0	7	19	8	2.8	0.62	29.76	0	34.72	32.984	
5	2.8	6	0	7	19	8	3.1	0.62	29.76	0	34.72	36.518	
6	2.8	6	0	7	19	8	3.1	0.62	29.76	0	34.72	36.518	
7	2.4	6	0	5	19	8	2.7	0.62	29.76	0	24.8	31.806	
8	1.5	0	0	8	17	4	2	0.62	0	0	19.84	21.08	
9	1.5	0	0	8	17	4	2	0.62	0	0	19.84	21.08	
10	2.3	6	0	7	20	8	2.7	0.62	29.76	0	34.72	33.48	
11	2.4	6	0	7	20	8	2.7	0.62	29.76	0	34.72	33.48	
12	2.5	6	0	7	20	8	2.8	0.62	29.76	0	34.72	34.72	
13	1.7	4	0	4	20	8	2	0.62	19.84	0	19.84	24.8	
14	3.9	0	0	10	20	8	4.2	0.62	0	0	49.6	52.08	
15	2.4	0	0	5	20	8	2.7	0.62	0	0	24.8	33.48	
											Volume total		1215.758

Mengetahui,


Hari : Selasa

Tanggal : 12 Februari 2019

Hari ke- 10													
Jumlah tenaga kerja 15								Durasi pekerjam 7 jam					
No.	Segmen (m)	Jumlah tulangan (n)				Bentang kotor (m)		Berat/meter (kg)	Volume (kg)				
		Tul. Atas		Tul. Bawah		arah x	arah y		Tul. Atas		Tul. Bawah		
		arah x	arah y	arah x	arah y				arah x	arah y	arah x	arah y	
1	1.5	8	17	0	0	4	2	0.62	19.84	21.08	0	0	
2	2.3	6	38	0	0	8	2.7	0.62	29.76	63.612	0	0	
3	2.4	7	38	0	0	8	2.7	0.62	34.72	63.612	0	0	
4	2.5	7	38	0	0	8	2.8	0.62	34.72	65.968	0	0	
5	2.8	7	38	0	0	8	3.1	0.62	34.72	73.036	0	0	
6	2.8	7	38	0	0	8	3.1	0.62	34.72	73.036	0	0	
7	2.4	5	38	0	0	8	2.7	0.62	24.8	63.612	0	0	
8	1.5	8	17	0	0	4	2	0.62	19.84	21.08	0	0	
9	1.5	8	17	0	0	4	2	0.62	19.84	21.08	0	0	
10	2.3	7	40	0	0	8	2.7	0.62	34.72	66.96	0	0	
11	2.4	7	40	0	0	8	2.7	0.62	34.72	66.96	0	0	
12	2.5	7	40	0	0	8	2.8	0.62	34.72	69.44	0	0	
13	1.7	4	39	0	0	8	2	0.62	19.84	48.36	0	0	
14	3.9	19	39	0	0	8	4.2	0.62	94.24	101.556	0	0	
15	2.4	11	39	0	0	8	2.7	0.62	54.56	65.286	0	0	
									Volume total		1410.438		

Mengetahui,

 PT. PERKORAN PERBANGUNAN
 2018-2020