

Proyek : SWAKELOLA BADAN WAKAF UNIVERSITAS ISLAM INDONESIA

Pekerjaan : RUMAH SAKIT UNIVERSITAS ISLAM INDONESIA

Sub Bidang Pekerjaan : Struktur Rangka Atap

Period : 2017

Work Period : 18 Agustus - 27 September 2017

No	DESCRIPTION	QTY	UNIT	ACTUAL QUANTITY			ACTUAL PROGRESS
				Previous	Current	Total	
<b>1</b>	<b>RANGKA ATAP AT.1</b>						
	Pasang KK KD.1, Pengaku, Dudukan Gording	8.557,06	Kg	8.557,1	0,0	8.557,1	100%
	Pasang Gording C. 150x65x20x3,2	4.501,44	Kg	4.501,4	0,0	4.501,4	100%
	Pasang Plat Sambungan Gording	253,80	Kg	253,8	0,0	253,8	100%
	Pasang Sagrot D12 + Senai drat	334,80	Kg	334,8	0,0	334,8	100%
	Pasang Trek Stang D16	439,60	Kg	439,6	0,0	439,6	100%
	Pasang Plat Plendes 1,2x30x30	186,12	Kg	186,1	0,0	186,1	100%
	Pasang Angkur Baja 6 D19	132,00	pcs	132,0	0,0	132,0	100%
	Pasang Baut Baja 6 D5/8	336,00	pcs	336,0	0,0	336,0	100%
	Pasang Baut Baja 10 D5/8	132,00	pcs	132,0	0,0	132,0	100%
	Pasang Mur Baja Sagrot D12	1.152,00	pcs	1.152,0	0,0	1.152,0	100%
	Pasang Ring Baja Sagrot D12	1.152,00	pcs	1.152,0	0,0	1.152,0	100%
	Pasang Spanner M16	48,00	pcs	48,0	0,0	48,0	100%
	Pasang Rangka Risplang Hollow 40x40x2	573,80	Kg	573,8	0,0	573,8	100%
	Cat Zinc Chromate	614,90	m2	614,9	0,0	614,9	100%
<b>2</b>	<b>PENUTUP ATAP AT.1</b>						
	Pasang Galvalum 0,50	612,72	m2	612,7	0,0	612,7	100%
	Pasang Nok Crimping	33,30	ml	33,3	0,0	33,3	100%
<b>3</b>	<b>RANGKA ATAP AT.2</b>						
	Pasang KK KD2 , Pengaku, Dudukan Gording	4.401,35	Kg	4.401,4	0,0	4.401,4	100%
	Pasang Gording C. 150x65x20x3,2	3.501,16	Kg	3.501,2	0,0	3.501,2	100%
	Pasang Plat Sambungan Gording	197,40	Kg	197,4	0,0	197,4	100%
	Pasang Sagrot D12 + Senai drat	240,30	Kg	240,3	0,0	240,3	100%
	Pasang Trek Stang D16	401,92	Kg	401,9	0,0	401,9	100%
	Pasang Plat Plendes 1,2x30x30	186,12	Kg	186,1	0,0	186,1	100%
	Pasang Angkur Baja 6 D19	132,00	pcs	132,0	0,0	132,0	100%
	Pasang Baut Baja 6 D5/8	336,00	pcs	336,0	0,0	336,0	100%
	Pasang Baut Baja 10 D5/8	132,00	pcs	132,0	0,0	132,0	100%
	Pasang Mur Baja Sagrot D12	864,00	pcs	864,0	0,0	864,0	100%
	Pasang Ring Baja Sagrot D12	864,00	pcs	864,0	0,0	864,0	100%
	Pasang Spanner M16	48,00	pcs	48,0	0,0	48,0	100%
	Pasang Rangka Risplang Hollow 40x40x2	545,00	Kg	545,0	0,0	545,0	100%
	Cat Zinc Chromate	456,50	m2	456,5	0,0	456,5	100%
<b>4</b>	<b>PENUTUP ATAP AT.2</b>						
	Pasang Galvalum 0,50	512,82	m2	512,8	0,0	512,8	100%
	Pasang Nok Crimping	33,30	ml	33,3	0,0	33,3	100%
<b>5</b>	<b>RANGKA ATAP AT.3</b>						
	Pasang KK KD2 , Pengaku, Dudukan Gording	3.601,11	Kg	3.601,1	0,0	3.601,1	100%
	Pasang Gording C. 150x65x20x3,2	2.992,50	Kg	2.992,5	0,0	2.992,5	100%
	Pasang Plat Sambungan Gording	157,92	Kg	157,9	0,0	157,9	100%

No	DESCRIPTION	QTY	UNIT	ACTUAL QUANTITY			ACTUAL PROGRESS
				Previous	Current	Total	
	Pasang Sagrot D12 + Senai drat	226,95	Kg	227,0	0,0	227,0	100%
	Pasang Trek Stang D16	345,40	Kg	345,4	0,0	345,4	100%
	Pasang Plat Plendes 1,2x30x30	152,28	Kg	152,3	0,0	152,3	100%
	Pasang Angkur Baja 6 D19	108,00	pcs	108,0	0,0	108,0	100%
	Pasang Baut Baja 6 D5/8	276,00	pcs	276,0	0,0	276,0	100%
	Pasang Baut Baja 10 D5/8	108,00	pcs	108,0	0,0	108,0	100%
	Pasang Mur Baja Sagrot D12	816,00	pcs	816,0	0,0	816,0	100%
	Pasang Ring Baja Sagrot D12	816,00	pcs	816,0	0,0	816,0	100%
	Pasang Spanner M16	40,00	pcs	40,0	0,0	40,0	100%
	Pasang Rangka Risplang Hollow 40x40x2	464,37	Kg	464,4	0,0	464,4	100%
	Cat Zinc Chromate	400,78	m2	400,8	0,0	400,8	100%
<b>6</b>	<b>PENUTUP ATAP AT.3</b>						
	Pasang Galvalum 0,50	438,13	m2	438,1	0,0	438,1	100%
	Pasang Nok Crimping	28,45	ml	28,5	0,0	28,5	100%
<b>7</b>	<b>RANGKA ATAP AT.4</b>						
	Pasang KK KD2 , Pengaku, Dudukan Gording	2.800,86	Kg	2.800,9	0,0	2.800,9	100%
	Pasang Gording C. 150x65x20x3,2	2.234,22	Kg	2.234,2	0,0	2.234,2	100%
	Pasang Plat Sambungan Gording	157,92	Kg	157,9	0,0	157,9	100%
	Pasang Sagrot D12 + Senai drat	149,52	Kg	149,5	0,0	149,5	100%
	Pasang Trek Stang D16	276,32	Kg	276,3	0,0	276,3	100%
	Pasang Plat Plendes 1,2x30x30	118,44	Kg	118,4	0,0	118,4	100%
	Pasang Angkur Baja 6 D19	84,00	pcs	84,0	0,0	84,0	100%
	Pasang Baut Baja 6 D5/8	216,00	pcs	216,0	0,0	216,0	100%
	Pasang Baut Baja 10 D5/8	84,00	pcs	84,0	0,0	84,0	100%
	Pasang Mur Baja Sagrot D12	672,00	pcs	672,0	0,0	672,0	100%
	Pasang Ring Baja Sagrot D12	672,00	pcs	672,0	0,0	672,0	100%
	Pasang Spanner M16	32,00	pcs	32,0	0,0	32,0	100%
	Pasang Rangka Risplang Hollow 40x40x2	409,90	Kg	409,9	0,0	409,9	100%
	Cat Zinc Chromate	287,60	m2	287,6	0,0	287,6	100%
<b>8</b>	<b>PENUTUP ATAP AT.4</b>						
	Pasang Galvalum 0,50	327,25	m2	327,3	0,0	327,3	100%
	Pasang Nok Crimping	21,25	ml	21,3	0,0	21,3	100%
<b>9</b>	<b>RANGKA ATAP AT.5</b>						
	Pasang KK KD7 , Pengaku, Dudukan Gording	713,85	Kg	713,9	0,0	713,9	100%
	Pasang Gording C. 150x65x20x3,2	1.593,62	Kg	1.593,6	0,0	1.593,6	100%
	Pasang Plat Sambungan Gording	90,24	Kg	90,2	0,0	90,2	100%
	Pasang Sagrot D12 + Senai drat	78,49	Kg	78,5	0,0	78,5	100%
	Pasang Trek Stang D16	138,16	Kg	138,2	0,0	138,2	100%
	Pasang Plat Plendes 1,2x30x30	135,36	Kg	135,4	0,0	135,4	100%
	Pasang Mur Baja Sagrot D12	336,00	pcs	336,0	0,0	336,0	100%
	Pasang Ring Baja Sagrot D12	336,00	pcs	336,0	0,0	336,0	100%
	Pasang Spanner M16	16,00	pcs	16,0	0,0	16,0	100%
	Pasang Rangka Risplang Hollow 40x40x2	367,10	Kg	367,1	0,0	367,1	100%
	Cat Zinc Chromate	147,90	m2	147,9	0,0	147,9	100%
<b>10</b>	<b>PENUTUP ATAP AT.5</b>						
	Pasang Galvalum 0,50	170,84	m2	170,8	0,0	170,8	100%

No	DESCRIPTION	QTY	UNIT	ACTUAL QUANTITY			ACTUAL PROGRESS
				Previous	Current	Total	
11	<b>RANGKA ATAP AT.6</b>						
	Pasang KK KD4, KD5, KD6, Pengaku, Dudukan Gording	3.513,56	Kg	3.513,6	0,0	3.513,6	100%
	Pasang Gording C. 150x65x20x3,2	2.643,89	Kg	2.643,9	0,0	2.643,9	100%
	Pasang Plat Sambungan Gording	174,84	Kg	174,8	0,0	174,8	100%
	Pasang Sagrot D12 + Senai drat	195,56	Kg	195,6	0,0	195,6	100%
	Pasang Trek Stang D16	153,08	Kg	153,1	0,0	153,1	100%
	Pasang Plat Plendes 1,2x30x30	152,28	Kg	152,3	0,0	152,3	100%
	Pasang Angkur Baja 6 D19	108,00	pcs	108,0	0,0	108,0	100%
	Pasang Baut Baja 6 D5/8	276,00	pcs	276,0	0,0	276,0	100%
	Pasang Baut Baja 10 D5/8	108,00	pcs	108,0	0,0	108,0	100%
	Pasang Mur Baja Sagrot D12	768,00	pcs	768,0	0,0	768,0	100%
	Pasang Ring Baja Sagrot D12	768,00	pcs	768,0	0,0	768,0	100%
	Pasang Spanner M16	32,00	pcs	32,0	0,0	32,0	100%
	Pasang Rangka Risplang Hollow 40x40x2	440,99	Kg	441,0	0,0	441,0	100%
	Cat Zinc Chromate	304,50	m2	304,5	0,0	304,5	100%
12	<b>PENUTUP ATAP AT.6</b>						
	Pasang Galvalum 0,50	348,36	m2	348,4	0,0	348,4	100%
	Pasang Nok Crimping	28,81	ml	28,8	0,0	28,8	100%

= Pekerjaan yang dianalisis