

LAMPIRAN L.4 KURVA S RESCHEDULING DENGAN MERUBAH KONSTRAIN

no	jenis pekerjaan	Jan.	Februari				Maret				April				Mei				Juni				Juli			Agustus			
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
PEKERJAAN STRUKTUR																													
1.00	LANTAI 1																												
1.00	Pekerjaan Persiapan			0.59	0.59	0.59	0.59																						
2.00	Pekerjaan Tanah			0.32	0.32	0.32																							
3.00	Pekerjaan Bore Pile			2.37	2.37																								
4.00	Pekerjaan Fondasi			1.40	1.40	1.40																							
5.00	Pekerjaan Kolom 0,00 s/d +3,20					1.85	1.85																						
6.00	Pekerjaan Sloof						3.72																						
7.00	Pekerjaan Balok +3,20						2.15	2.15	2.15																				
8.00	Pekerjaan Plat +3,20						2.14	2.14	2.14																				
9.00	Pekerjaan tangga 0,00 s/d +3,20									1.08																			
LANTAI 2																													
10.00	Pekerjaan Kolom +3,20 s/d +6,80							3.26																					
11.00	Pekerjaan Balok +6,80								1.95	1.95	1.95																		
12.00	Pekerjaan Plat +6,80								1.96	1.96	1.96																		
13.00	Pekerjaan tangga +3,20 s/d +6,80										0.47	0.47																	
LANTAI 3																													
14.00	Pekerjaan Kolom +6,80 s/d +10,10								1.37	1.37																			
15.00	Pekerjaan Balok +10,10									2.65	2.65																		
16.00	Pekerjaan Plat +10,10									2.76	2.76																		
17.00	Pekerjaan tangga +6,80 s/d +10,10											0.47	0.47																
LANTAI 4																													
18.00	Pekerjaan Kolom +10,10 s/d +13,40									0.91	0.91	0.91																	
19.00	Pekerjaan Balok +13,40										2.65	2.65																	
20.00	Pekerjaan Plat +13,40										2.76	2.76																	
21.00	Pekerjaan tangga +10,10 s/d +13,40												0.47	0.47															
LANTAI 5																													
22.00	Pekerjaan Kolom +13,40 s/d +17,10											1.37	1.37																
23.00	Pekerjaan Balok +17,10												1.88	1.88	1.88														
24.00	Pekerjaan Plat +17,10												1.84	1.84	1.84														
25.00	Pekerjaan tangga +13,40 s/d +17,10													0.48	0.48														
LANTAI 6																													
26.00	Pekerjaan Kolom +17,10 s/d +20,40													0.91	0.91	0.91													
27.00	Pekerjaan Balok +20,40														1.55	1.55													
28.00	Pekerjaan Plat +20,40														0.39	0.39													
RENCANA PEKERJAAN MINGGUAN (%)																													
A PEKERJAAN KOMULATIF MINGGUAN (%)																													
REALISASI PEKERJAAN MINGGUAN (%)																													
WALAN BARU KOMULATIF MINGGUAN (%)																													